

# Gyp-Tec Drywall

## Scaffold Inspection Report

|                          |                         |   |
|--------------------------|-------------------------|---|
| Work Site:               | Date Inspected YY/MM/DD | Time<br><input type="checkbox"/> AM <input type="checkbox"/> PM |
| Inspection Conducted by: | Current Operation:      |   |

| No. | Scaffold/Baker Inspection Check List  |  |
|-----|---|--|
| 1.  | Scaffold/Baker erection coordinated by a competent worker.  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2.  | A completed scaffold/baker status tag attached near access point.   | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3.  | Ladder, Stairway, or special design framing is installed for access   | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 4.  | Scaffold/Baker unit plumb and level, and resting on stable footing and firm foundation (including base plates/mud sills)                            | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 5.  | Diagonal cross bracing is in place to support legs  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 6.  | Guying, tying, or bracing is installed to maintain scaffold/baker unit stability where height-to-base exceeds 4:1 ratio                             | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 7.  | Visual inspection is completed for presence of loose, damaged, or missing Components (such as locking pins, planking, access, framing, or bracing). | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 8.  | Working level platform is fully planked between guardrails and secured to prevent movement  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 9.  | Platform is free of debris and slipping/tripping hazards or angle iron  | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 10. | Platform guardrails are firmly in place on all open ends/sides where required   | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 11. | Falling object protection is provided by installed toe boards, screening at all working platform level, area barricades or canopies                 | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 12. | Fall protection plan is reviewed where required   | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 13. | All SWP/SLP are reviewed before work begins   | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 14. | All PPE has been inspected before work begins   | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 15. | Other safety hazards are controlled (such as pinch points, hot surfaces, or electrical)   | <input type="checkbox"/> Yes <input type="checkbox"/> No |

**Any answer of no please place number and corrective action**

|  |  |  |
|--|--|--|
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |
|  |  |  |

|           |                                    |
|-----------|------------------------------------|
| Comments: | Review Date:<br>Manager Signature: |
|-----------|------------------------------------|

